EXTENSION OF TIME PROPOSAL

1	Name of work	Package No. 02 Consists of 14 Works
2	Amount of Work Portion	986/0893.05
3	Estimated Cost	940 lakhs
4	Name of contractor	D. Narahari - Bengara Developers & project pvt Ltd.
5	Agreement No.	164/13.11.18
6	No. and date under which work order issued	164/17.11.2018.
7	Time limit originally fixed for completion	8 Months = 240 Days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	Granted up to. 17.3.20
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	680 days.
15	Date of recommending time limit applied for	From: 17.3.20 to 31st day of January 2022.
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	— 31.1.2022
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	BWSSB work was not done by BWSSB. Hence no delay by this agency. penalty may not be levied.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE recommendation.

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byataravanapura Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ